

VROOMAN ROAD ROUNDABOUT

Project Schedule

The roundabout is scheduled to be constructed in four (4) phases and is estimated to be complete by November 15, 2013. The schedule is flexible and may be adjusted due to weather delays and/or to lessen the impacts to the traveling public. Each phase is expected to last 30 days.

- **Phase 1 – Close Leroy Center Road.** Leroy Center traffic will be detoured via SR 86 and Brakeman Road. Traffic will be maintained on Vrooman Road, SR 86 and Huntoon Road.

Work will include the construction of the easterly portion of the roundabout including splitter island, curb and gutters, and drainage.

- **Phase 2 – Close Vrooman and Leroy Center Roads.** Leroy Center Road will remain closed and traffic will continue to be detoured via SR 86 and Brakeman Road. Vrooman Road traffic will be detoured via SR 86 and Carter Road. Trucks may desire to use SR 86, SR 84, and SR 44 to access I-90 for ease of travel. Traffic will be maintained on SR 86. Work will include construction of the northern portion of the roundabout pavement including splitter island, curb and gutter, and drainage. Local access to properties shall be maintained at all times.
- **Phase 3 – Close SR 86 south of the Roundabout and Huntoon Road.** SR 86 south of the roundabout and Huntoon Road will be closed. SR 86 traffic will be detoured via US 6, SR 44 and SR 84. Huntoon Road traffic will be detoured via Williams Road and SR 86. Vrooman Road, Leroy Center Road and the north leg of SR 86 will be open to traffic.

Work will include construction of the southeasterly portion of the roundabout pavement including splitter island, curb and gutter, and drainage. Local access to properties shall be maintained at all times.

- **Phase 4 – Close SR 86 north of the Roundabout and Huntoon Road.** SR 86 north of the roundabout and Huntoon Road will be closed. SR 86 traffic will be detoured via US 6, SR 44 and SR 84. Huntoon Road traffic will be detoured via Williams Road and SR 86. Vrooman Road, Leroy Center Road and the north leg of SR 86 will be open to traffic.

Work will include construction of the northwesterly portion of the roundabout pavement including splitter island, curb and gutter, and drainage. Local access to properties shall be maintained at all times.