

VROOMAN ROAD ROUNDABOUT

Weekly Progress

- **Week of June 24th** – Leroy Center Road was closed. Work completed included the installation of erosion control devices, removal of the existing pavement and excavation.
- **Week of July 1st** – Leroy Center Road remains closed. The contractor continued with excavation and grading on site.
- **Week of July 8th** – Leroy Center Road remains closed. The contractor is continued to fill and grade the site as well as began working on the underdrains, storm sewers and ditches. Rain has been a factor this week.
- **Week of July 15th – Anticipated** Vrooman Road will be closed to traffic on Monday. Leroy Center Road will remain closed. Demolition of the pavement on Vrooman Road is expected to begin. Grading, drainage and electrical work are scheduled to be underway as construction on Leroy Center progresses.